

## Attachment A Construction Timeline

This construction timeline should be considered a guideline to what the Town can expect from Axiom regarding the construction and delivery of service deadlines as described in the Franchise Agreement. Of note, any of caveats described in Section IV, could have a significant effect on the project timelines as described below:

### Service to Islesford: Expected deadline for service to commence, October 31, 2017

#### June 2017

- ❖ Finalize Franchise Agreement with Town
- ❖ Complete negotiations with landowners for tower builds
- ❖ Enter into agreement(s) and timeline to build towers
- ❖ Finalize construction budget from Town
- ❖ Finalize construction blueprint
  - Begin to obtain all necessary permits to build
  - Address hard to reach locations with the Town

#### July 2017

- ❖ Begin construction of Islesford tower
  - Clear build site
  - Widen entry road as necessary
  - Pour concrete pilings on Islesford
  - Order and deliver tower components to staging area on island
- ❖ Construct Boatyard tower on Great Cranberry
  - Prep build site
  - Pour pilings (if necessary)
  - Install microwave equipment to serve Islesford

#### If Funds Available:

- ❖ Install fiber optics equipment at FairPoint fiber box on Great Cranberry
- ❖ Purchase trenching equipment

#### August 2017

- ❖ Complete Islesford Tower construction
- ❖ Install microwave equipment to receive signal from Great Cranberry
- ❖ Provision FairPoint internet connection to begin service by October 31, 2017

If funds available:

- ❖ Install fiber optic line from FairPoint box to Boatyard on Great Cranberry
- ❖ Begin to trench main fiber line on Islesford

September 2017-October 2017

When funds are available:

- ❖ Trench main fiber optic lines on Islesford
- ❖ Install customers on Islesford for service with priority on year round residents

---

2018- Service to Great Cranberry and Sutton

April 2018

- ❖ Trench main fiber line on Great Cranberry
- ❖ Trench main fiber on Sutton Island or install TVWS microwave link equipment on Islesford tower

May 2018

- ❖ Begin to install customers on Great Cranberry

June 2018

- ❖ Finish Great Cranberry installations
- ❖ Complete Sutton Island fiber installations or install TVWS premise equipment to subscribers

July 1, 2018- Systems are fully operational on all 3 islands

3 Water Street  
Machias, ME 04654  
[www.connectwithaxiom.com](http://www.connectwithaxiom.com)

**Axiom**  
every connection counts